

### Namma Toilet 2012-13 State Fund

Sl. No	Name of the Municipality / Corporation	Est. cost	Funding pattern			Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure rupees	Remarks
			Grant	ULB	Total						
			103.89	2.11	106.00						
1	2	3	4	5	6	7	8	9	10	11	12
<b>Zone I</b>											
1	Construction of Namma Toilet at kothukaran pudur ward no3	18.00	-	-	-	29.8.2013	245a -13-14 dt 31.10.13	21.11.13	20.1.14	13.42	Completed
2	Providing water supply arrangement at kothukaran pudur ward No.3	2.00	-	-	-	29.8.2013	245b -13-14 dt 31.10.13	21.11.13	20.1.14	-	Completed
3	Construction of Namma Toilet at perumal malai ward no3	18.00	-	-	-	29.8.2013	245 -13-14 dt 31.10.13	21.11.13	20.1.14	6.00	Roof laid.
4	Providing water supply arrangement at perumal malai ward no3	2.00	-	-	-	29.8.2013	246c-13-14 dt 31.10.13	21.11.13	20.1.14	-	Borewell drilled.
<b>Zone II</b>											
1	Construction of Namma Toilet at Ayyapalai area in ward no 16	18.00	-	-	-	29.8.2013	242A/13-14 Dt.31.10.13	21.11.13	4.5.2015	-	-
2	Providing Water supply arrangement at Ayyapalai area in ward no 16	2.00	-	-	-	29.8.2013	242-13-14 dt 31.10.13	21.11.13	20.1.14	-	-

<b>Zone III</b>											
1	Construction of Namma Toilet at Jeeva shed in ward no 37	18.00	-	-	-	29.8.2013	242c - 13-14 dt 31.10.13	21.11.13	20.1.14	-	Basement work completed.Now Site Dispute.
2	Drilling of bore well and Providing Water supply arrangement at Jeeva shed in ward no 37	2.00	-	-	-	29.8.2013	242d- 13-14 dt 31.10.13	21.11.13	20.1.14	-	Completed
<b>Zone IV</b>											
1	Construction of Namma Toilet at Sholar nagar Suganthar puram Near ward no:60	18.00	-	-	-	29.8.2013	246d-13-14 dt 31.10.13	21.11.13	16.4.2015	-	Work order issued on 04/05/2015
2	Providing water supply arrangement at Solar nagar Suthanthara puram Near ward no:60	3.00	-	-	-	29.8.2013	246a-13-14 dt 31.10.13	21.11.13	20.1.14	-	-

19.42

**Grant-103.89 lakhs**

**ULB-2.11 lakhs**

**Total-106.00 lakhs**

**Namma Toilet 2013-14 (Infra Gap Filling Fund) State**  
**CMA ROC NO :13808/13/P1 dt 8.8.2013**

Sl. No	Name of the work	Est. cost	Funding pattern			Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure Rupees	Remarks
			Grant	ULB	Total						
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>	<b>11</b>	<b>12</b>
	<b>Zone I</b>		<b>45.00</b>	<b>38.68</b>	<b>83.68</b>						
1	Construction of Namma Toilet at Veerapannadi pudur (Ladies toilet)	19.92	-	-	-	29.8.13	211/13-14 Dt.2.9.13	24.9.2013	4.5.2015	-	Site cleaning work is in progress.
2	Providing Water supply arrangement at Veera pannadi pudur Namma toilet	2.00	-	-	-	29.8.13	215/13-14 Dt.2.9.13	24.9.2013	3.12.13	-	
	<b>Zone II</b>										
3	Zone-II Cost of Namma toilet at Sullai area (Ladies toilet)	19.92	-	-	-	29.8.13	212/13-14 Dt.2.9.13	24.9.2013	4.5.2015	-	work order issued on 04/5/2015
4	Providing Water supply arrangement at Sullai area Namma toilet (Ladies toilet)	2.00	-	-	-	29.8.13	216/13-14 Dt.2.9.13	24.9.2013	3.12.13	-	

<b>Zone III</b>											
5	Construction of Namma Toilet at Periyar Nagar E block area (Ladies toilet) 1 + 5	17.42	-	-	-	29.8.13	213/13-14 Dt.2.9.13	24.9.2013	4.5.2015	-	Work order issued on 04/05/2015
6	Providing water supply arrangement at Periyar nagar E block Namma toilet (Ladies toilet)	2.00	-	-	-	29.8.13	217/13-14 Dt.2.9.13	24.9.2013	3.12.13	-	
<b>Zone IV</b>											
7	Construction of Namma Toilet at Kumaran nagar (Ladies toilet)	18.42	-	-	-	29.8.13	214/13-14 Dt.2.9.13	24.9.2013	4.5.2015	-	Not yet started.
8	Providing water supply arrangement at Kumaran nagar Namma toilet	2.00	-	-	-	29.8.13	218/13-14 Dt.2.9.13	24.9.2013	3.12.13	-	

**83.68**

**Est Amt - 83.68 Lakhs**

**Grant - 45.00 lakhs**

**ULB - 38.68 Lakhs**