

Namma Toilet 2012-13 State Fund

Sl. No	Name of the Municipality / Corporation	Est. cost	Funding pattern			Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure rupees	Remarks
			Grant	ULB	Total						
			103.89	2.11	106.00						
1	2	3	4	5	6	7	8	9	10	11	12
Zone I											
1	Construction of Namma Toilet at kothukaran pudur ward no3	18.00	-	-	-	29.8.2013	245a -13-14 dt 31.10.13	21.11.13	20.1.14	13.42	Completed
2	Providing water supply arrangement at kothukaran pudur ward No.3	2.00	-	-	-	29.8.2013	245b -13-14 dt 31.10.13	21.11.13	20.1.14	-	Completed
3	Construction of Namma Toilet at perumal malai ward no3	18.00	-	-	-	29.8.2013	245 -13-14 dt 31.10.13	21.11.13	20.1.14	6.00	Roof laid.
4	Providing water supply arrangement at perumal malai ward no3	2.00	-	-	-	29.8.2013	246c-13-14 dt 31.10.13	21.11.13	20.1.14	-	Borewell drilled.
Zone II											
1	Construction of Namma Toilet at Ayyapalai area in ward no 16	18.00	-	-	-	29.8.2013	242A/13-14 Dt.31.10.13	21.11.13	4.5.2015	-	-
2	Providing Water supply arrangement at Ayyapalai area in ward no 16	2.00	-	-	-	29.8.2013	242-13-14 dt 31.10.13	21.11.13	20.1.14	-	-

Zone III											
1	Construction of Namma Toilet at Jeeva shed in ward no 37	18.00	-	-	-	29.8.2013	242c - 13-14 dt 31.10.13	21.11.13	20.1.14	-	Basement work completed.Now Site Dispute.
2	Drilling of bore well and Providing Water supply arrangement at Jeeva shed in ward no 37	2.00	-	-	-	29.8.2013	242d- 13-14 dt 31.10.13	21.11.13	20.1.14	-	Completed
Zone IV											
1	Construction of Namma Toilet at Sholar nagar Suganthar puram Near ward no:60	18.00	-	-	-	29.8.2013	246d-13-14 dt 31.10.13	21.11.13	16.4.2015	-	Work order issued on 04/05/2015
2	Providing water supply arrangement at Solar nagar Suthanthara puram Near ward no:60	3.00	-	-	-	29.8.2013	246a-13-14 dt 31.10.13	21.11.13	20.1.14	-	-

19.42

Grant-103.89 lakhs

ULB-2.11 lakhs

Total-106.00 lakhs

Namma Toilet 2013-14 (Infra Gap Filling Fund) State
CMA ROC NO :13808/13/P1 dt 8.8.2013

Sl. No	Name of the work	Est. cost	Funding pattern			Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure Rupees	Remarks
			Grant	ULB	Total						
1	2	3	4	5	6	7	8	9	10	11	12
	Zone I		45.00	38.68	83.68						
1	Construction of Namma Toilet at Veerapannadi pudur (Ladies toilet)	19.92	-	-	-	29.8.13	211/13-14 Dt.2.9.13	24.9.2013	4.5.2015	-	Site cleaning work is in progress.
2	Providing Water supply arrangement at Veera pannadi pudur Namma toilet	2.00	-	-	-	29.8.13	215/13-14 Dt.2.9.13	24.9.2013	3.12.13	-	
	Zone II										
3	Zone-II Cost of Namma toilet at Sullai area (Ladies toilet)	19.92	-	-	-	29.8.13	212/13-14 Dt.2.9.13	24.9.2013	4.5.2015	-	work order issued on 04/5/2015
4	Providing Water supply arrangement at Sullai area Namma toilet (Ladies toilet)	2.00	-	-	-	29.8.13	216/13-14 Dt.2.9.13	24.9.2013	3.12.13	-	

Zone III											
5	Construction of Namma Toilet at Periyar Nagar E block area (Ladies toilet) 1 + 5	17.42	-	-	-	29.8.13	213/13-14 Dt.2.9.13	24.9.2013	4.5.2015	-	Work order issued on 04/05/2015
6	Providing water supply arrangement at Periyar nagar E block Namma toilet (Ladies toilet)	2.00	-	-	-	29.8.13	217/13-14 Dt.2.9.13	24.9.2013	3.12.13	-	
Zone IV											
7	Construction of Namma Toilet at Kumaran nagar (Ladies toilet)	18.42	-	-	-	29.8.13	214/13-14 Dt.2.9.13	24.9.2013	4.5.2015	-	Not yet started.
8	Providing water supply arrangement at Kumaran nagar Namma toilet	2.00	-	-	-	29.8.13	218/13-14 Dt.2.9.13	24.9.2013	3.12.13	-	

83.68

Est Amt - 83.68 Lakhs

Grant - 45.00 lakhs

ULB - 38.68 Lakhs