

# ERODE CITY MUNICIPAL CORPORATION

## TUFIDCO Road Works 2015-16

### Progress Report

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
1	2	3	4	5	6	7	8	9	10
1	Restoration of Damaged B.T road Due to UGSS at Karuppan street,Kulathai ammal street,Katta pomman street Oil mill road,pandiyan street, Majieth street,Deverayan Kadu,Masimali Street Kaliappan street to Thundukadu Oil mil road pandiyan street,KKSK Mahal road,Golden garden cross steet 1,2 to 3 & swathi garden main road cross streets in w.no.9,10 and 11	178.00	170.89	30.01.2016	01.02.2016	19.02.2016		91.27	
1	Karuppana street Ward No:10 L-95.00M	5.93		30.01.2016	01.02.2016				BC Completed
2	Kulathai Ammal street Ward No:10 L-110.00M	6.72		30.01.2016	01.02.2016				WMM is in progress and side wall work is in progress
3	Kattapomman street Ward No:10 L-85.00M	5.67		30.01.2016	01.02.2016				BC Completed
4	Mullai Street Ward No:10 L-390.00M	26.27		30.01.2016	01.02.2016				WMM is in progress & UGSS work Pending
5	Oil Mill Road Ward No:9 L-185.00M	15.96		30.01.2016	01.02.2016				BC Completed
6	Pandiyan street Ward No:9 L-90.00M	5.45		30.01.2016	01.02.2016				WMM is in progress and Manhole raising work is in progress
7	Majieth street, Ward No:10 L-150.00M	11.36		30.01.2016	01.02.2016				BC Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
8	Deverayan Kadu Ward No:10 L-160.00M	12.31		30.01.2016	01.02.2016				BC Completed
9	Masimali Street Ward No:10 L-160.00M	12.21		30.01.2016	01.02.2016				BC Completed
10	Kaliappan street to Thudukadu Ward No:10 L-345.00M	21.74		30.01.2016	01.02.2016				BC Completed
11	KKS Mahal road Ward No:11 L-125.00M	8.92		30.01.2016	01.02.2016				WMM work is in progress
12	Golden garden cross steet 1,2to3 Ward No:11 L-230.00M	14.76		30.01.2016	01.02.2016				DBM completed
13	swathi garden main road cross streets Ward No:11 L-430.00M	37.13		30.01.2016	01.02.2016				BC Completed
2	Restoration of Damaged B.T road Due to UGSS at Mariyamman kovil road and cross street Rajaganapathi Nagar main road and cross street,sengottaiyan nagar and cross street, sinthen nagar and cross sreeet & jayagobal street in w.no.11,,12 and 13.	187.00	181.02	30.01.2016	01.02.2016	19.02.2016			
14	Mariyamman kovil road cross street Ward No:11 L-250.00M	21.57		30.01.2016	01.02.2016				BC Completed
15	Rajaganapathi Nagar main road and cross street , Ward No:12 L-395.00M	34.00		30.01.2016	01.02.2016				BC Completed
16	sengottaiyan nagar and cross street Ward No:12 L-240.00M	18.75		30.01.2016	01.02.2016				BC Completed
17	sinthen nagar and cross sreeet Ward No:12 L-1005.00M	86.60		30.01.2016	01.02.2016				WMM work is in progress

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
18	jayagobal street and cross street Ward No:13 L-390.00M	31.65		30.01.2016	01.02.2016				DBM completed
3	Restoration of Damaged B.T road Due to UGSS at Thiru nagar colony 2 st (Balasubramaniyam st), Krishnampalayam colony cross street, Siththartha school Back side road ,RKV 1,2,3 and old state bank colony & vaira palayam head house road in w.no.13 and 11.	177.87	178.77	30.01.2016	01.02.2016	19.02.2016		94.79	
19	Thiru nagar colony 2 st (Balasubramaniyam st ) Ward No:13 L-220.00M	19.35		30.01.2016	01.02.2016				DBM Completed.
20	Siththartha school Back side road Ward No:13 L-585.00M	50.58		30.01.2016	01.02.2016				DBM Completed.
21	Krishanpalayam colony cross street Ward No:13 L-190.00M	13.15		30.01.2016	01.02.2016				DBM Completed.
22	RKV 1,2,3 and old state bank colony Ward No:13 L-72.00M	61.92		30.01.2016	01.02.2016				DBM Completed.
23	vaira palayam head works road Ward No:11 L-600.00M	45.88		30.01.2016	01.02.2016				WMM completed
4	Restoration of Damaged B.T road Due to UGSS at kalainar nagar area, Ramamoorthy nagar, kakkan nagar 1,2 & 3 cross street & Kamala nagar cross street 1 to 6 in w.no.14	167.19	166.89	30.01.2016	01.02.2016	19.02.2016			
24	kalainar nagar (Majjeth street) Ward No:14 L-183.00M	13.10		30.01.2016	01.02.2016				WMM work is in progress
25	kalainar nagar- Karuppannan koil street Ward No:14 L-140.00M	10.25		30.01.2016	01.02.2016				WMM work is in progress
26	kalainar nagar - majjeth cross street Ward No:14 L-30.00M	2.41		30.01.2016	01.02.2016				WMM work is in progress
27	kalainar nagar - Koli kadai street Ward No:14 L-160.00M	9.43		30.01.2016	01.02.2016				WMM work is in progress

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
28	kalainar nagar Koli kadai cross street Ward No:14 L-120.00M	6.70		30.01.2016	01.02.2016				WMM work is in progress
29	Rammaoorthy nagar, Ward No:14 L-490.00M	35.08		30.01.2016	01.02.2016				DBM Completed
30	kakkan nagar1,2, 3 cross streets Ward No:14 L-360.00M	24.31		30.01.2016	01.02.2016				Picking work completed & UGSS work Pending
31	Kamala nagar cross street 1to6 Ward No:14 L-1100.00M	72.9		30.01.2016	01.02.2016				Picking work completed & UGSS work Pending
5	Restoration of Damaged B.T road Due to UGSS at vinyakar kovil street , krishnam palayam road,1& 2 siva auto works street and Register office back side road in w.no.15.	141.82	140.52	30.01.2016	01.02.2016	19.02.2016		40.37	
32	vinyakar kovil street - School road Ward No:15 L-195.00M	15.75		30.01.2016	01.02.2016				WMM work is in progress
33	vinyakar kovil 1st street Ward No:15 L-100.00M	7.06		30.01.2016	01.02.2016				DBM Completed
34	vinyakar kovil 2nd street Ward No:15 L-272.00M	21.89		30.01.2016	01.02.2016				DBM Completed
35	vinyakar kovil street at Junction of cauvery road Ward No:15 L-80.00M	6.62		30.01.2016	01.02.2016				DBM Completed
36	vinyakar kovil 3rd street Ward No:15 L-200.00M	15.95		30.01.2016	01.02.2016				DBM Completed
37	krishnam palayam road- I, Ward No:15 L-230.00M	18.62		30.01.2016	01.02.2016				DBM Completed
38	krishnam palayam road - II, Ward No:15 L-250.00M	24.94		30.01.2016	01.02.2016				DBM Completed
39	krishnam palayam cross road, Ward No:15 L-90.00M	6.65		30.01.2016	01.02.2016				DBM Completed
40	siva auto works street Ward No:15 L-160.00M	18.25		30.01.2016	01.02.2016				DBM Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
41	Register office back side road Ward No:15 L-180.00M	14.59		30.01.2016	01.02.2016				WMM work is in progress
6	Formation of B.T Road at VGP nagar, Nanajappa nagar and Su.ka valasui ward no. 7,8 and providing cement concrete pavement in Bala nagar in ward no.3	148.68	149.18	30.01.2016	01.02.2016	19.02.2016			
42	VGP nagar Ward No:7 L-590.00M	69.99		30.01.2016	01.02.2016				Drain retaining wall work in progress
43	Nanajappa nagar Ward No:7 L-90.00M	10.52		30.01.2016	01.02.2016				Drain retaining wall completed and WMM work is in progress
44	Su.ka valasu Ward No:8 L-306.00M	30.53		30.01.2016	01.02.2016				Drain retaining wall work in progress
45	Bala nagar CC Road Ward No:3 L-584.00M	37.64		30.01.2016	01.02.2016				CC pavement works in progress
7	Formation of B.T Road at , Javuli nagar Area ward no. 3 and providing cement concrete pavement in at Madeshwara nagar in ward no.3	172.00	174.75	30.01.2016	01.02.2016	19.02.2016			
46	Javuli nagar Area Ward No:3 L-142.00M	142.00		30.01.2016	01.02.2016				Drain retaining wall work in progress
47	Madeshwara nagar Ward No:3 L-36.00M	36.00		30.01.2016	01.02.2016				CC pavement work in progress
8	Formation of B.T Road at Perumal malai rear side main & cross streets (Easten side) in ward no. 2 and providing cement concrete pavement at Kurinji nagar, CM Nagar (West) & CM Nagar (East ) in ward no.3	158.56	157.71	30.01.2016	01.02.2016	19.02.2016		35.75	
48	Perumal malai rear side main & cross streets (East side Ward No:2 L-1391.00M	148.13		30.01.2016	01.02.2016				Drain retaining wall work in progress
49	CM Nagar (East) Ward No:3 L-42.00M	4.22		30.01.2016	01.02.2016				completed
50	CM nagar (West) Ward No:3 L-140.00M	4.95		30.01.2016	01.02.2016				Completed
51	Kurinji nagar Ward No:3 L-130.00M	5.94		30.01.2016	01.02.2016				CC pavement works in progress

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
9	Formation of B.T Road at Cooperative colony Oyyankadu ,Boyer street ward no.1, 2 & 4 and providing cement concrete pavement in Oyyankadu,Amman nagar,Pachapali medu Silone colony in ward no.2,5 & 4	113.88	115.57	30.01.2016	01.02.2016	19.02.2016			
52	Oyyankadu Ward No:2 L-95.00M	10.64		30.01.2016	01.02.2016				WMM work is in progress
53	Boyer street Ward No:4 L-120.00M	13.96		30.01.2016	01.02.2016				Drain retaining wall work in progress
54	Cooperative colony(near NH) Ward No:1 L-826.00M	71.09		30.01.2016	01.02.2016				WMM and Drain Retaining wall work is in progress
55	Oyyankadu CC Road Ward No:4 L-270.00M	14.24		30.01.2016	01.02.2016				completed
56	Amman nagar Ward No:2 L-135.00M	5.08		30.01.2016	01.02.2016				CC pavement works in progress
57	Pachapali medu Ward No:5 L-90.00M	4.54		30.01.2016	01.02.2016				completed
58	Silone colony Ward No:4 L-110.00M	4.33		30.01.2016	01.02.2016				completed
10	Formation of B.T Road at Bharathi perumal nagar and cross streets (1 to 7) in ward no.1	200.00	201.78	30.01.2016	01.02.2016	19.02.2016			
59	Bharathi perumalnagar and cross street (1 to7) Ward No:1 L-1600.00M	200.00		30.01.2016	01.02.2016				Drain retaining wall work is in progress
11	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at Amman Nagar, Thanneer Pandhal Palayam Main and Cross street, Pudhu Colony Vasantha Nagar, Kaniravuthar Kulam in Ward No.17	194.00	197.80	30.01.2016	01.02.2016	19.02.2016			
60	Thaneerpanthalpalayam Main Road,Main Road to Wood Land School and Wood Land School to Thaneerpanthalpalayam and Cross Road Ward No:17 L-1419.00M	161.60		30.01.2016	01.02.2016				DBM Completed
61	Puthucolony Cross Street Ward No:17 L-100.00M	12.80		30.01.2016	01.02.2016				WMM Work in Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
62	Vasantha Nagar Cross Street Ward No:17 L-55.00M	5.50		30.01.2016	01.02.2016				WMM Work in Completed
63	Kaniravuthuur Kulam Cross Road Ward No:17 L-130.00M	14.30		30.01.2016	01.02.2016				WMM Completed
64	Amma Nagar Cross st Ward No:16 L-60.00M	2.80		30.01.2016	01.02.2016				WMM Completed
12	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at Ward No.17 Kannimar Nagar 1,2 nd street, Doctors Colony, Ward No.18 Joural office interial Road, Amman Nagar in ward No.18	196.20	198.05	30.01.2016	01.02.2016	19.02.2016			
65	Kannimar Nagar Ist and Ilst Cross Ward No:17 L-240.00M	67.30		30.01.2016	01.02.2016				Drain Work Completed WMM Work in Progress
66	Dcotor's Colony Ward No:17 L-700.00M	52.00		30.01.2016	01.02.2016				Drain Work Completed WMM Work in Progress
67	Zonal Offie Interial Road Ward No:18 L-160.00M	7.20		30.01.2016	01.02.2016				WMM Work in Progress
68	Sakthi Nagar Main Road and Cross Street Ward No:18 L-650.00M	62.70		30.01.2016	01.02.2016				Drain & WMM Work in Progress
69	Amman Nagar Cross Street Ward No:18 L-60.00M	8.00		30.01.2016	01.02.2016				WMM Work in Progress
13	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at ward No.18 S.S.P.Nagar Mariyamman Kovil street, Thendral Nagar -6th Street, Sri ram Nagar, Thennanthoppu Street, ward No,19 Vakkil Thottam, V.O.C.Nagar Petrol Bank cross street, Manickkam palayam Housing unit, and Amman school in Ward No.19	181.50	183.38	30.01.2016	01.02.2016	19.02.2016		114.74	
70	SSP Nagar Vinayakar Kovil Cross Street Ward No:18 L-110.00M	8.90		30.01.2016	01.02.2016				Completed
71	Thendral Nagar 6th Cross Street Ward No:18 L-280.00M	26.90		30.01.2016	01.02.2016				Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
72	Anna Nagar Cross Street Ward No:18 L-200.00M	16.00		30.01.2016	01.02.2016				Completed
73	Sri Ram Nagar Cross Street Ward No:18 L-200.00M	21.80		30.01.2016	01.02.2016				Completed
74	Thennathoppu Cross Street Ward No:18 L-160.00M	28.60		30.01.2016	01.02.2016				Completed
75	Vakkil thottam Cross Street Ward No:19 L-150.00M	18.60		30.01.2016	01.02.2016				Completed
76	V.O.C Nagar Petrol Bank Road & Cross Street Ward No:19 L-400.00M	36.40		30.01.2016	01.02.2016				Completed
77	Manikampalayam Housing Unit Cross street Ward No:19 L-160.00M	19.80		30.01.2016	01.02.2016				Completed
78	Manikampalayam Housing Amman School Ward No:19 L-110.00M	5.50		30.01.2016	01.02.2016				Completed
14	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at ward No.18 Mullasa kadu Muniyappan Kovil street, Ward No.19 Nandhi Nagar, Kilakku Kadu, Ward No.20 Subramaniya siva street, Ambethkar Nagar E.B.office road, Ward No,21 Tower line colony, Selvam Nagar,sarjoni 1,2 street, Kumalan Kuttai, Buriayl ground road, and Murugesan Nagar Ration shop.	197.98	198.50	30.01.2016	01.02.2016	19.02.2016			
79	MullasaKadu Muniyappan Kovil Street Ward No:17 L-90.00M	11.70		30.01.2016	01.02.2016				WMM Work Completed
80	Nanthi Nagar Cross Street Ward No:19 L-250.00M	29.30		30.01.2016	01.02.2016				WMM Work Completed
81	Kilakkukadu Cross Street Ward No:19 L-140.00M	16.80		30.01.2016	01.02.2016				WMM Work Completed
82	Subramaniasiva Cross Street Ward No:20 L-120.00M	12.00		30.01.2016	01.02.2016				Drain Work Completed WMM Work in Progress
83	Ambethkar Nagar EB Office Road Ward No:20 L-200.00M	19.60		30.01.2016	01.02.2016				WMM Work in Completed
84	Tower line colony and selvam nagar Ward No:21 L-611.00M	54.06		30.01.2016	01.02.2016				DBM completed
85	Sarjoni street,1 and 2 Ward No:21 L-287.00M	24.89		30.01.2016	01.02.2016				DBM completed
86	MayanamRoad Ward No:21 L-150.00M	25.30		30.01.2016	01.02.2016				DBM completed



Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
15	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at ward No.21 New Teachers colony, Thir.vi.Ka 4th street, Thirmal Nagar, Selamba Gounder Street, Murugesan Nagar, Murugesan Nagar Cross street, A.R.M. Appartment Road, Selvam Nagar Cross street, Kumalan Kuttai Cross street, Selvam Nagar 7th street,Vivekanadhar Street, and Golden Appartment road.	195.45	195.48	30.01.2016	01.02.2016	19.02.2016			
87	New teachwers colony(Thiru.Vi.Ka Street) Ward No:21 L-690.00M	60.79		30.01.2016	01.02.2016				WMM Completed
88	Thiru.Vi.Ka 4th Street Ward No:21 L-194.00M	16.81		30.01.2016	01.02.2016				WMM Completed
89	Thirumaal nagar,Thirumaal nagar(Cement sekar) Ward No:21 L-204.00M	11.39		30.01.2016	01.02.2016				WMM Completed
90	Selembana gounder street Ward No:21 L-114.00M	10.46		30.01.2016	01.02.2016				WMM Completed
91	Murugesan Nagar Ration shop road Ward No:21 L-75.00M	5.33		30.01.2016	01.02.2016				WMM Completed
92	Murugesan Nagar Community hall Ward No:21 L-126.00M	10.82		30.01.2016	01.02.2016				WMM Completed
93	Murugesan Nagar Ward No:21 L-262.00M	17.37		30.01.2016	01.02.2016				WMM Completed
94	ARM Apartment road Ward No:21 L-108.00M	9.89		30.01.2016	01.02.2016				WMM Completed
95	Selvam nagar cross (well) and (vakkil ) Ward No:21 L-155.00M	13.35		30.01.2016	01.02.2016				WMM Completed
96	Kumalankuttai (60000 Itr Tank) Ward No:21 L-45.00M	3.85		30.01.2016	01.02.2016				WMM Completed
97	Selvam nagar 7th street Ward No:21 L-274.00M	22.51		30.01.2016	01.02.2016				WMM Completed
98	Vivekanada salai Ward No:21 L-135.00M	8.68		30.01.2016	01.02.2016				WMM Completed
99	Golden apartment road Ward No:21 L-108.00M	10.53		30.01.2016	01.02.2016				WMM Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
16	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at ward No.22 Kongu Kalai Aragam Road, Sampath Nagar C.Block, Ulavar santhi Back side road, Childrens Park Road, Club melanch road, Doctors Lay out, sampath Nagar Kongu Kalai aragam road, Kumaran Hospital road, P.C.P. Lawyer house road, D -type quarters, Sampath Nagar Booster back side road, Gas Agency road, and collector House oppsite road.in ward No.22	195.32	194.74	30.01.2016	01.02.2016	19.02.2016		99.01	
100	Kongu kalai Arangam Road and back side Road Ward No:22 L-348.00M	30.43		30.01.2016	01.02.2016				Completed
101	Sampath nagar C-Block road Ward No:22 L-138.00M	11.03		30.01.2016	01.02.2016				Completed
102	Uzhavar santhai Back side road Ward No:22 L-146.00M	15.19		30.01.2016	01.02.2016				Completed
103	Childrens park road Ward No:22 L-75.00M	6.23		30.01.2016	01.02.2016				Completed
104	club melanch road Ward No:22 L-221.00M	27.59		30.01.2016	01.02.2016				Completed
105	Doctors Layout Ward No:22 L-126.00M	9.35		30.01.2016	01.02.2016				Completed
106	Sampath nagar cross road b/w kongu kalai arangam and club melanch Ward No:22 L-59.00M	4.54		30.01.2016	01.02.2016				Completed
107	Kumaran Hospital Road Ward No:22 L-81.00M	8.79		30.01.2016	01.02.2016				completed
108	P.C.P.Vakkil Road Ward No:22 L-55.00M	4.42		30.01.2016	01.02.2016				Completed
109	D-Type Quarters 241 to 252 Ward No:22 L-63.00M	6.34		30.01.2016	01.02.2016				Completed
110	Booster Back side road Ward No:22 L-195.00M	17.03		30.01.2016	01.02.2016				Completed
111	Booster Back side road(Gas Company) Ward No:22 L-72.00M	7.26		30.01.2016	01.02.2016				Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
112	Arunachalam Street Ward No:22 L-280.00M	24.34		30.01.2016	01.02.2016				completed
113	Raja street Extension Ward No:22 L-220.00M	16.84		30.01.2016	01.02.2016				completed
114	Collector Bangalow Opp Road Ward No:22 L-90.00M	5.94		30.01.2016	01.02.2016				completed
17	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at ward No.22 Kalaimagal Mandapam Back side road, P.&C.Appartment road, Municipal colony road, Velli street, Dimond Street, Velusamy street, Muthu street, Pavazham street, Manickkam street,and Vaikkal road (Pari Nagar)	196.20	196.00	30.01.2016	01.02.2016	19.02.2016			
115	Kalaimahal mandapam back side road and Cross road Ward No:22 L-703.00M	54.23		30.01.2016	01.02.2016				completed
116	P & C apartment road Ward No:22 L-135.00M	17.45		30.01.2016	01.02.2016				completed
117	Municipal colony main road Ward No:24 L-700.00M	49.80		30.01.2016	01.02.2016				WMM completed
118	Velli street Ward No:24 L-108.00M	8.76		30.01.2016	01.02.2016				WMM completed
119	Vairam street Ward No:24 L-106.00M	7.19		30.01.2016	01.02.2016				WMM completed
120	Velusami street Ward No:24 L-86.00M	6.18		30.01.2016	01.02.2016				WMM completed
121	Muthu street Ward No:24 L-60.00M	4.64		30.01.2016	01.02.2016				WMM completed
122	Manickkam street Ward No:24 L-57.00M	4.43		30.01.2016	01.02.2016				WMM completed
123	Pavazham street Ward No:24 L-246.00M	19.12		30.01.2016	01.02.2016				WMM completed
124	Vaaiikal Road(Pari nagar) Ward No:21 L-305.00M	24.90		30.01.2016	01.02.2016				WMM Work is in Progress

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
18	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at ward No.25 Annamalai Lay out Main street and cross street, Thir.vi.ka street, (Urban Bank Road), Krishna samy cross street, ward No.21 Saravana Petrol Bank road, Chinnamuthu ,2, 3rd street, Abirami appartment road, ward No.26 Abirami Theater opposite road and ward No.28. E.V.K.Sampath Salai	194.41	196.43	30.01.2016	01.02.2016	19.02.2016		62.63	
125	Annamalai layout main road and cross road Ward No:25 L-707.00M	56.99		30.01.2016	01.02.2016				DBM work completed
126	Thiru vi ka street.(Urban Bank) Ward No:25 L-108.00M	8.76		30.01.2016	01.02.2016				DBM work completed
127	Krishnasami cross street Ward No:25 L-166.00M	10.13		30.01.2016	01.02.2016				DBM completed
128	Chinnamuthu main street 2st and 3rd cross street Ward No:25 L-773.00M	53.11		30.01.2016	01.02.2016				DBM completed
129	Saravana Petrol bank road Ward No:21 L-209.00M	15.93		30.01.2016	01.02.2016				WMM completed
130	Abirami apartment road Ward No:21 L-187.00M	17.13		30.01.2016	01.02.2016				WMM completed
131	EVK Sampath salai Ward No:28 L-300.00M	17.17		30.01.2016	01.02.2016				DBM completed
19	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at ward No.26. Nehru Street, Muthusamy street, and ward no.27 N.M.S. Compound Road, Eswaran Kovil street, and Annai sathya Nagar in ward No.28	195.95	196.34	30.01.2016	01.02.2016	19.02.2016		91.14	
132	Annai sathya Nagar Ward No:28 L-780.00M	83.70		30.01.2016	01.02.2016				DBM completed
133	Esawaran Kovil Street Ward No:27 L-260.00M	26.00		30.01.2016	01.02.2016				DBM completed
134	Muthusamy Street Ward No:26 L-280.00M	21.25		30.01.2016	01.02.2016				DBM completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
135	Nehru Street Ward No:26 L-240.00M	24.00		30.01.2016	01.02.2016				DBM completed
136	EVN Road ( opp-Abirami Theater ) Ward No:26 L-200.00M	15.19		30.01.2016	01.02.2016				DBM completed
137	NMS Compound Road Ward No:27 L-580.00M	44.00		30.01.2016	01.02.2016				DBM completed
20	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at ward No.27. Thiruvenkata samy street, Kamarajar street, and Ward no.29 Gandhipuram huts area, Gandhipuram Cross Street, K.N.K. Road Back side road, Subiyan street, Kanniyar 1,2rd street, Veera Street, Ranga street, and Poongundandar Street East and west street in ward No.29	195.99	197.69	30.01.2016	01.02.2016	19.02.2016		103.77	
138	Poonguntranar Street Ward No:29 L-180.00M	16.50		30.01.2016	01.02.2016				DBM Completed
139	Poonguntranar Street Ward No:29 L-240.00M	36.00		30.01.2016	01.02.2016				DBM Completed
140	Thiruvengatasamy Street Ward No:27 L-200.00M	20.00		30.01.2016	01.02.2016				DBM completed
141	Kamaraj Street Ward No:27 L-300.00M	22.79		30.01.2016	01.02.2016				DBM completed
142	Gandhipuram Huts Area Ward No:29 L-120.00M	9.60		30.01.2016	01.02.2016				DBM completed
143	Gandhipuram Huts Area cross street Ward No:29 L-60.00M	5.50		30.01.2016	01.02.2016				DBM completed
144	K.N.K.Road Back Side road Ward No:30 L-210.00M	17.00		30.01.2016	01.02.2016				DBM completed
145	Subiyan Street Ward No:30 L-210.00M	17.50		30.01.2016	01.02.2016				DBM completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
146	Kanniyan Street Ist Street Cross road Ward No:29 L-508.00M	57.60		30.01.2016	01.02.2016				DBM Completed
147	Veera Street Ward No:29 L-80.00M	5.00		30.01.2016	01.02.2016				DBM Completed
148	Ranga street Ward No:29 L-80.00M	5.00		30.01.2016	01.02.2016				DBM Completed
21	Restoration of B.T Damaged Road due to UGSS and Raising of Storm Water Drain and Culvert at ward No.29. Pillayar Kovil street, Poongundranar street, ward no.30 Kurangan Kuttai cross street, Kandasamy Main street, Kurangan Kuttai North and South street, and East west side road., Kandhasamy 1-st street, Sadiyappa street, Mill main street, Mill cross street, Janaki ammal Lay out cross street. Janaki ammal 1.2.3.4. street in ward No.30.	180.21	181.47	30.01.2016	01.02.2016	19.02.2016			
149	Pilliyar Kovil Street Ward No:29 L-80.00M	5.00		30.01.2016	01.02.2016				DBM Completed
150	Kurangan kuttai street,kandha Samy Street Ward No:30 L-210.00M	22.26		30.01.2016	01.02.2016				DBM completed
151	Kurangan kuttai Main street Ward No:30 L-210.00M	16.80		30.01.2016	01.02.2016				DBM completed
152	Kurangan kuttai Main street Ward No:30 L-200.00M	16.00		30.01.2016	01.02.2016				DBM completed
153	kandha Samy Street Ward No:30 L-270.00M	23.00		30.01.2016	01.02.2016				DBM completed.

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
154	Sadayappa Street Ward No:30 L-250.00M	24.90		30.01.2016	01.02.2016				DBM completed
155	Mill Street Ward No:29 L-215.00M	11.60		30.01.2016	01.02.2016				WMM work in progress
156	Mill Street Cross Street Ward No:29 L-45.00M	4.75		30.01.2016	01.02.2016				WMM work in progress
157	Janakiammal Lay out road Ward No:30 L-140.00M	13.80		30.01.2016	01.02.2016				DBM Work in Progress
158	Janakiammal Lay out road Ward No:30 L-105.00M	8.70		30.01.2016	01.02.2016				DBM Work in Progress
159	Janakiammal Lay out road Ward No:30 L-103.00M	8.90		30.01.2016	01.02.2016				DBM Work in Progress
160	Janakiammal Lay out road Ward No:30 L-105.00M	9.00		30.01.2016	01.02.2016				DBM Work in Progress
22	Improvements to the BT road and construction of storm water drain and culvert from Chinna Sengodampalayam Golden city junction to Villarasampatti High ways road in Ward no:31, Widening and improvements to the BT road at Agri nagar and Fair lands nagar in Ward No:33, Providing B.T Surface with construction of strom water drain and culvert at Thindal vidya nagar in Ward No:33, Restoration of damaged BT roads due to UGSS at Nasiriyam thottam and Veerappalayam pirivu cross street in W.no.32.	185.02	184.99	30.01.2016	01.02.2016	19.02.2016		25.73	
161	Chinna Sengodampalayam road Ward No:31 L-1020.00M	149.57		30.01.2016	01.02.2016				DBM work is completed
162	vidya nagar (near EB office) Ward No:33 L-110.00M	8.95		30.01.2016	01.02.2016				Drain and culvert body wall completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
163	Agri nagar and Fair lands nagar Ward No:33 L-300.00M	12.50		30.01.2016	01.02.2016				DBM work completed
164	Nasiriyam thottam Ward No:33 L-110.00M	5.50		30.01.2016	01.02.2016				DBM work completed
165	Veerappalayam pirivu cross street Ward No:32 L-140.00M	8.50		30.01.2016	01.02.2016				DBM work completed
23	Restoration of damaged BT roads due to UGSS and construction of storm water drain and culvert at Ganapathi nagar I st cross and VI th cross roads, Vettukattu Valasu Cross street, Ganthi nagar cross street, North police station road, EB office road, and Veerappampalayam western side roads in W.no:32.	181.05	178.83	30.01.2016	01.02.2016	19.02.2016		58.79	
166	Vettukattu Valasu Cross street Ward No:32 L-70.00M	8.30		30.01.2016	01.02.2016				Drain body wall Work completed
167	Ganthi nagar cross street Ward No:32 L-120.00M	3.44		30.01.2016	01.02.2016				WMM work completed.
168	North police station road Ward No:32 L-280.00M	36.25		30.01.2016	01.02.2016				WMM work completed.
169	EB office road Ward No:32 L-130.00M	23.75		30.01.2016	01.02.2016				WMM work completed.
170	Ganapathi nagar 1 & 6th cross Ward No:32 L-550.00M	72.66		30.01.2016	01.02.2016				WMM work completed.
171	Veerappalayam western side road Ward No:32 L-330.00M	36.65		30.01.2016	01.02.2016				DBM work completed
24	Restoration of damaged B.T road due to UGSS and Construction of a strom water drain and culvert at Krishna nagar main street, East main street and west cross street 1,2,3, and Rail nagar to Jeeva nagar in W.no:34.	187.00	185.88	30.01.2016	01.02.2016	19.02.2016			
172	Krishna nagar main street & cross streets Ward No:34 L-620.00M	107.00		30.01.2016	01.02.2016				WMM work is in progress



Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
173	Rail nagar to Jeeva nagar Ward No:34 L-825.00M	80.00		30.01.2016	01.02.2016				DBM Work completed
25	Restoration of B.T road Damaged Due to UGSS and Storm water Drain and Culvert at Selvam nagar road ( near Kings layout), MSK nagar main and cross streets, Anaikattu North & South cross streets, Palayapalayam Annai Sathya nagar in Ward no:35 and Muthampalaya Housing Unit Phase-I Main road (left out Portion) in W.no:34	188.50	187.36	30.01.2016	01.02.2016	19.02.2016		56.11	
174	MHU phase I main road left out portion Ward No:34 L-150.00M	14.00		30.01.2016	01.02.2016				DBM Work completed
175	Selvam nagar Roads Ward No:35 L-550.00M	55.00		30.01.2016	01.02.2016				Drain and culvert body wall concrete work completed
176	MSK Nagar main road and cross roads Ward No:35 L-708.00M	54.00		30.01.2016	01.02.2016				WMM Work Completed
177	Anaikattu north and south cross Ward No:35 L-373.00M	22.00		30.01.2016	01.02.2016				WMM Work Completed
178	Annai Sathya nagar Ward No:35 L-320.00M	43.50		30.01.2016	01.02.2016				WMM Work Completed
26	Restoration of Damaged B T road Due to UGSS and Construction of storm water drain and culvert at Thiru Vee Ka salai main (From kattapomman street Junction to No.2 Bus stop), Sangu nagar salai ( from Thiru Vee Ka salai Junction up to Surampatti valasu marriamman koil ), West Ambedhkar street , Thiru vee ka salai inner cross street in ward No :39 and Pavadi street in ward No 36.	181.80	179.40	30.01.2016	01.02.2016	19.02.2016		91.48	
179	Sangu nagar salai Ward No:39 L-245.00M	30.20		30.01.2016	01.02.2016				DBM work completed
180	Pavadi street Ward No:36 L-540.00M	38.00		30.01.2016	01.02.2016				DBM work completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
181	Thiru Vee ka salai main Ward No:39 L-670.00M	78.76		30.01.2016	01.02.2016				DBM work completed
182	West Ambedhkar street Ward No:39 L-120.00M	23.49		30.01.2016	01.02.2016				Drain Earth Work is in Progress
183	Thiru Vee ka salai (inner cross streets) Ward No:39 L-195.00M	11.35		30.01.2016	01.02.2016				DBM work completed
27	Restoration of B.T road due to UGSS and Construction of a strom water drain and culvert at Rajive nagar in Ward no:35, Annal gandhi nagar, Krishna street, Vivekananthar cross streets, Lenin street, Manikkavasakam street, Thanigai nagar in W.no:37, Parivallal street, Anna street, VOC street 3rd & 4th cross streets in Ward no:38.	171.36	170.46	30.01.2016	01.02.2016	19.02.2016		37.89	
184	Rajive nagar Ward No:35 L-455.00M	23.25		30.01.2016	01.02.2016				DBM Work completed
185	Annal Gandhi nagar Ward No:37 L-300.00M	37.51		30.01.2016	01.02.2016				BC Work Completed
186	Krishna street Ward No:37 L-280.00M	11.20		30.01.2016	01.02.2016				BC Work Completed
187	Thanigai nagar Ward No:37 L-220.00M	19.05		30.01.2016	01.02.2016				BC Work Completed
188	Vivekananthar Cross street Ward No:37 L-264.00M	16.00		30.01.2016	01.02.2016				BC Work Completed
189	Lenin street Ward No:37 L-107.00M	5.50		30.01.2016	01.02.2016				BC Work Completed
190	Manikkavasakam street Ward No:37 L-200.00M	7.35		30.01.2016	01.02.2016				BC Work Completed
191	Parivallal street Ward No:38 L-210.00M	8.50		30.01.2016	01.02.2016				WMM Work is in progress

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
192	Anna street Ward No:38 L-306.00M	25.50		30.01.2016	01.02.2016				WMM Work is in progress
193	VOC street 3rd & 4th cross Ward No:38 L-350.00M	17.50		30.01.2016	01.02.2016				WMM Work is in progress
28	Restoration of B.T road due to UGSS and Construction of a storm water drain and culvert at Veeramamunivar street , Rana nagar, Rajaji street- I in Ward No 36, , Kannagi street, Ovaiyar street, Kambar street, Vivekanandhar street, Uzhalvan nagar in ward No:39, Gandhiji road south side cross streets in W.no:40 and EMM Muthukumara samy street in ward No 41.	178.30	178.87	30.01.2016	01.02.2016	19.02.2016			
194	Veeramamunivar street Ward No:36 L-120.00M	7.95		30.01.2016	01.02.2016				DBM work completed
195	Rana nagar Ward No:36 L-220.00M	11.40		30.01.2016	01.02.2016				DBM work completed
196	Rajaji street I Ward No:36 L-230.00M	14.70		30.01.2016	01.02.2016				DBM work completed
197	Gandhiji street south side street /east Ward No:40 L-310.00M	32.20		30.01.2016	01.02.2016				WMM work completed
198	EMM muthukumara samy street Ward No:41 L-355.00M	34.00		30.01.2016	01.02.2016				WMM Work completed
199	kannagi street main street Ward No:39 L-255.00M	21.25		30.01.2016	01.02.2016				DBM work completed
200	Ovaiyar street cross Ward No:39 L-250.00M	18.40		30.01.2016	01.02.2016				DBM work completed
201	Kambar street Ward No:39 L-40.00M	2.40		30.01.2016	01.02.2016				DBM work completed
202	Vivekanandhar street Ward No:39 L-330.00M	15.50		30.01.2016	01.02.2016				DBM work completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
203	Uzhavan nagar main road Ward No:39 L-305.00M	20.50		30.01.2016	01.02.2016				DBM work completed
29	Restoration of B.T road Damaged Due to UGSS at kamaraj street-1, Periyar street inner cross,Kumanan street,Jaganathapuram colony cross street, Mahaliamman koil street and Nehru street in w.no.40 NGGO colony-1,2 and 5 in w.no.42	186.15	187.04	30.01.2016	01.02.2016	19.02.2016			
204	Kamaraj street 1 Ward No:40 L-380.00M	41.50		30.01.2016	01.02.2016				Drain retaining wall Work is in Progress
205	periyar street inner cross Ward No:40 L-140.00M	7.25		30.01.2016	01.02.2016				Road side paver block work is in progress
206	Kumanan street Ward No:40 L-40.00M	3.30		30.01.2016	01.02.2016				WMM work completed
207	Jaganathapuram conlony cross street Ward No:40 L-155.00M	10.90		30.01.2016	01.02.2016				DBM work completed
208	Mahaliamman koil street Ward No:40 L-165.00M	9.50		30.01.2016	01.02.2016				WMM work completed
209	Nehru street Ward No:40 L-140.00M	6.50		30.01.2016	01.02.2016				WMM collection Work is in Progress
210	W.NO.42 N.G.G.O Colony-1 L-150.00M	19.00		30.01.2016	01.02.2016				WMM work is in progress
211	W.NO.42 N.G.G.O colony-2 L-231.00M	36.50		30.01.2016	01.02.2016				DBM work completed
212	W.NO.42 N.G.G.O colony-5 L-425.00M	51.70		30.01.2016	01.02.2016				WMM Work is in Progress
30	Restoration of B.T road Damaged Due to UGSS at NGGO colony-4,8 cross street, karuppanna samy kovil street-3, kalliyankadu in w.no.42 and Restoration of CC road damaged due to UGSS by providing CC paver block at kanthappa lane, Muthuvelappa lane, muthusamy lane, kalaimagal school road lane and patel street lane in w.no.43.	197.10	196.37	30.01.2016	01.02.2016	19.02.2016			

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
213	W.NO.42 N.G.G.O colony-4 L-120.00M	28.00		30.01.2016	01.02.2016				Picking Work is in Progress
214	W.NO.44 Kalliyam kadu street L-100.00M	18.60		30.01.2016	01.02.2016				WMM completed
215	W.NO.42 Karuppana samy kovil street-3 L-110.00M	15.50		30.01.2016	01.02.2016				Picking Work is in Progress
216	W.NO.42 N.G.G.O colony 8th street L-90.00M	34.70		30.01.2016	01.02.2016				Drain culvert Work is in Progress
217	W.NO.42 N.G.G.O colony 8th street L-90.00M	14.50		30.01.2016	01.02.2016				Drain Work is in Progress
218	W.NO.43 Kanthappa lane L-100.00M	12.40		30.01.2016	01.02.2016				Picking Work is in Progress
219	W.NO.43 Muthuvelappa lane L-100.00M	12.40		30.01.2016	01.02.2016				Picking Work is in Progress
220	W.NO.43 Muthusamy lane L-200.00M	24.30		30.01.2016	01.02.2016				Picking Work is in Progress
221	W.NO.43 kalaimagal school road lane L-100.00M	12.40		30.01.2016	01.02.2016				Picking Work is in Progress
222	W.NO.43 pattel street lane L-200.00M	24.30		30.01.2016	01.02.2016				Picking Work is in Progress
<b>31</b>	Restoration of B.T road Damaged Due to UGSS at Muthukaruppana street, Gandhi nagar colony and muthusamy street and Restoration of CC road damaged due to UGSS by providing CC paver block at Power house lane, SKC road lane, SKC road to EVN road lane in w.no.43	<b>191.83</b>	<b>189.94</b>	30.01.2016	01.02.2016	<b>19.02.2016</b>			
223	W.NO.43 power house road lane L-200.00M	24.30		30.01.2016	01.02.2016				Picking Work is in Progress
224	W.NO.43 SKC main road lane L-100.00M	12.40		30.01.2016	01.02.2016				Picking Work is in Progress
225	W.NO.43 SKC road to EVN road lane L-200.00M	24.30		30.01.2016	01.02.2016				Picking Work is in Progress
226	W.NO.43 Muthukaruppana street L-500.00M	75.20		30.01.2016	01.02.2016				Picking Work is in Progress
227	W.NO.43 Gandhi nagar colony L-250.00M	39.50		30.01.2016	01.02.2016				Picking Work is in Progress

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
228	W.NO.43 Muthusamy street L-200.00M	16.13		30.01.2016	01.02.2016				DBM work completed
<b>32</b>	Restoration of B.T road Damaged Due to UGSS at Periyar nagar main road (Indian bank oppsite road to surampatti nal road), Periyar nagar cross road (Eyeri karuppannan street) in w.no.43 and 44.	<b>167.70</b>	<b>169.93</b>	30.01.2016	01.02.2016	<b>19.02.2016</b>		<b>90.59</b>	
229	W.NO.44 Periyar nagar main road (Indian bank oppsite road to surampatti nal road) and Periyar nagar cross road (Eyeri karuppannan street) L-1150.00M	167.70		30.01.2016	01.02.2016				Road side paver block work is in progress.
<b>33</b>	Restoration of B.T road Damaged Due to UGSS at Chinnappa street,Mosuvannan cross street in w.no.43 and Puthumai colony,Nadu street,Kurukku street and Maraimalai adigal street in w.no.45	<b>189.00</b>	<b>188.28</b>	30.01.2016	01.02.2016	<b>19.02.2016</b>		<b>32.55</b>	
230	W.NO.43 Chinnappa street L-350.00M	27.20		30.01.2016	01.02.2016				DBM Work Completed
231	W.NO.43 Mosuvannan cross street L-200.00M	26.60		30.01.2016	01.02.2016				DBM Work Completed
232	W.NO.45 Puthumai colony L-400.00M	34.70		30.01.2016	01.02.2016				DBM Work Completed
233	W.NO.45 Nadu street L-340.00M	39.00		30.01.2016	01.02.2016				DBM Work Completed
234	W.NO.45 Kurukku street L-200.00M	24.00		30.01.2016	01.02.2016				Drain retaining wall raising work is in progress and UGSS work pending

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
235	W.NO.45 Maraimalai adigal street L-330.00M	37.50		30.01.2016	01.02.2016				DBM Work Completed
<b>34</b>	Restoration of B.T road Damaged Due to UGSS at Kuppakathan street, Naladiyar street, Poombukar street, Puthu street and Meenavar colony in w.no.45.	<b>158.35</b>	<b>158.61</b>	30.01.2016	01.02.2016	<b>19.02.2016</b>		<b>26.87</b>	
236	W.NO.45 Kuppakathan street L-340.00M	38.20		30.01.2016	01.02.2016				DBM Work Completed
237	W.NO.45 Naladiyar street L-280.00M	30.50		30.01.2016	01.02.2016				DBM Work Completed
238	W.NO.45 Poombukar street L-130.00M	15.50		30.01.2016	01.02.2016				DBM Work Completed
239	W.NO.45 Puthu street L-200.00M	27.00		30.01.2016	01.02.2016				DBM Work Completed
240	W.NO.45 Menavar colony L-450.00M	47.15		30.01.2016	01.02.2016				DBM Work Completed and Drain retaining wall raising work is in progress
<b>35</b>	Restoration of B.T Surface Damaged due to UGSS and Construction Stom water Drain at anna Durai street, Indra gandhi Street, Kallippa Gounder Street and Puthu kalli Valasu in ward No-49, Lenin Street in ward No-48 and Ketti Nagar( Vinayakar koil-10th Street) From Poondurai Road Junction to Vaikkal road Junction in Ward No 47	<b>187.78</b>	<b>186.41</b>	30.01.2016	01.02.2016	<b>19.02.2016</b>		<b>158.06</b>	
241	Anna Durai Street Ward No:49 L-172.00M	10.00		30.01.2016	01.02.2016				DBM Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
242	Indra gandhi Street Ward No:49 L-153.00M	9.10		30.01.2016	01.02.2016				DBM Completed
243	Lenin Street North to south road Ward No:48 L-732.00M	47.00		30.01.2016	01.02.2016				DBM Completed
244	Kalliappa Gounder Street Ward No:49 L-133.00M	7.00		30.01.2016	01.02.2016				DBM Completed
245	Puthu Kalli Valasu OHT Road East to West Ward No:48 L-571.00M	33.50		30.01.2016	01.02.2016				DBM Completed
246	Vinayakar kovil-10th Street From Poondurai Road Junction to Vaikkal road Junction east To west main road Ward No:47 L-1203.50M	92.18		30.01.2016	01.02.2016				DBM Completed
<b>36</b>	Restoration of B.T Surface Damaged due to UGSS and Construction Strom water Drain at Nethaji Nagar, Bharathi Palayam-2 street, Kurikkaran palayam, Appachi Nagar,Anna Durai street Bharathi Palayam-1st street, Vinayaka garden Road and Vengatesh vara Nagar in ward No-46 Nethaji nagar in ward No-46.	<b>196.52</b>	<b>193.13</b>	30.01.2016	01.02.2016	<b>19.02.2016</b>		<b>126.94</b>	
247	Nethaji Nagar Main Road From Poondurai Road Juntion Ward No:46 L-803.00M	58.25		30.01.2016	01.02.2016				Work Completed
248	From Bharathi Palayam 2 nd Street(Pattu Kottai Kalayan Sundharam street Ward No:46 L-184.00M	13.85		30.01.2016	01.02.2016				Work Completed
249	Kurikkaran Palayam main street South to North Ward No:46 L-308.00M	16.80		30.01.2016	01.02.2016				Work Completed
250	Appachi nagar east to west Road Cross Road Ward No:46 L-428.00M	27.37		30.01.2016	01.02.2016				Work Completed
251	Anna Durai Street East to west ( DR Avenue road ) Ward No:46 L-502.00M	34.95		30.01.2016	01.02.2016				Work Completed



Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
252	Bharathi palayam 1st street and 2nd street Ward No:46 L-177.00M	11.00		30.01.2016	01.02.2016				Work Completed
253	Vinayaka Garden road Ward No:46 L-89.00M	4.10		30.01.2016	01.02.2016				Work Completed
254	Vengatesh Vara Nagar East to West main Roads Ward No:46 L-356.00M	32.00		30.01.2016	01.02.2016				Work Completed
37	Restoration of B.T Surface Damaged due to UGSS and Construction Strom water Drain at E.V.R Street, Srinivasa street, Sambasivam street , Venkata street and Rajaji street and Alamarathu street in Ward No-53 and Cutchery street, Koperumdevi street and Azath street in Ward No-54 Manel Medu, EMM Street in Ward No-51	191.36	191.25	30.01.2016	01.02.2016	19.02.2016		136.53	
255	EVR Street Ward No:53 L-213.00M	9.63		30.01.2016	01.02.2016				DBM Completed
256	Srinivasa Street Ward No:53 L-214.00M	14.50		30.01.2016	01.02.2016				DBM Completed
257	Venkata street Ward No:53 L-189.00M	11.46		30.01.2016	01.02.2016				DBM Completed
258	Rajaji Street Ward No:53 L-228.00M	15.52		30.01.2016	01.02.2016				DBM Completed
259	Sambasivam Street Ward No:53 L-117.00M	8.27		30.01.2016	01.02.2016				DBM Completed
260	Alamarathu streets Ward No:53 L-281.00M	19.52		30.01.2016	01.02.2016				DBM Completed
261	Cutchey street Ward No:54 L-555.00M	47.00		30.01.2016	01.02.2016				DBM Completed
262	Koperum Devi street Ward No:54 L-132.00M	6.26		30.01.2016	01.02.2016				DBM Completed
263	Azath street Ward No:54 L-116.00M	7.31		30.01.2016	01.02.2016				DBM Completed
264	Manel Medu Main streets From EVN Road to EMM street Junction Ward No:51 L-619.00M	47.50		30.01.2016	01.02.2016				DBM Completed/50% UGSS pending
265	EMM Street South to North From Chennai road Ward No:51 L-167.00M	10.39		30.01.2016	01.02.2016				DBM Completed/50% UGSS pending

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
38	Restoration of B.T Surface Damaged due to UGSS and Construction Strom water Drain Thangaperumal Street, Balaasuburaiyalu street, Sheik dawood street pattakara street and East Pattakara street in Ward No-52 and K.A.S Nagar Gas Godown street in Ward No59	161.03	156.89	30.01.2016	01.02.2016	19.02.2016		89.62	
266	Thangaperumal Street Ward No:52 L-346.00M	33.00		30.01.2016	01.02.2016				Work Completed
267	Balasuburaiyalu street Ward No:52 L-331.00M	31.50		30.01.2016	01.02.2016				BC Completed /50% UGSS Pending
268	Sheak Dawood street Ward No:52 L-327.00M	24.00		30.01.2016	01.02.2016				BC Completed /50% UGSS Pending
269	Pattakara Street Ward No:52 L-197.00M	19.16		30.01.2016	01.02.2016				Work Completed
270	East Pattakara street Ward No:52 L-315.00M	19.87		30.01.2016	01.02.2016				Work Completed
271	Gas Godown st (Nto S) Ward No:59 L-50.00M	33.50		30.01.2016	01.02.2016				Drain Work is in Progress
39	Restoration of B.T Surface Damaged due to UGSS and Construction Strom water Drain at Bharathi Nagar main Road from Poondurai road Junction to sadayam palayam road junction	147.70	145.94	30.01.2016	01.02.2016	19.02.2016		93.65	
272	Bharathi Nagar main road East to West From Poondurai Main road Ward No:47 L-1520.50M	152.70		30.01.2016	01.02.2016				Work Completed
40	Restoration of B.T Roads damaged due to UGSS and Construction of Storm water Drain at Theeran Chinnamalai main Road West to East ( End to End) Gandhi Nagar 2nd street Road East to West Road Gandhi Nagar -1 st street Road	187.76	186.11	30.01.2016	01.02.2016	19.02.2016			
273	For Gandhi Nagar -1 st street Road Ward No:47 L-218.00M	13.60		30.01.2016	01.02.2016				Work Completed
274	For Gandhi Nagar 2nd street Road East to West Road Ward No:47 L-409.00M	30.25		30.01.2016	01.02.2016				Work Completed
275	For Theeran Chinnamalai main Road West to East ( End to End) Ward No:47 L-265.00M	24.38		30.01.2016	01.02.2016				DBM completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
276	Cellone Colony Main Road east to West up to Annai sathya Nagar Ward No:46 L-511.00M	47.50		30.01.2016	01.02.2016				Work Completed
277	Tele Phone nagar Omitted area roads East to west 3rd cross Ward No:46 L-277.00M	16.17		30.01.2016	01.02.2016				Work Completed
278	NGGO Colony Link road ( Vinayakar Kovil stret-4) North to South Ward No:47 L-991.00M	56.86		30.01.2016	01.02.2016				WMM Completed
41	Restoration of B.T Surface Damaged due to UGSS and Construction Strom water Drain at Vivekananther Street, Vinayakar Kovil street-2 cut roads , Nehruji Street, santhi nagar,and vinayakar kovil street-2B in ward No-47, Periyakadu sakthi Vinayakar kovil street in Ward No-49 and ragupathi Naickken palayam Roads,Kamaraj Nagar, Udayam Nagar, Nethaji nagar "AD" Colony" in Ward No-46.	181.43	181.35	30.01.2016	01.02.2016	19.02.2016			
279	For Vivekananther street Esat West Road Ward No:47 L-449.00M	29.30		30.01.2016	01.02.2016				WMM Work Completed
280	For Vinayakar Kovil Street-2 Cross Cut Roads Ward No:47 L-211.00M	18.22		30.01.2016	01.02.2016				Work Completed
281	For Nehruji Street Omitted Portion Fromm poondurai Road to zonal Office (End to End) Ward No:47 L-245.00M	21.86		30.01.2016	01.02.2016				Work Completed
282	For Santhi Nagar Cross street (End to End) Ward No:47 L-78.00M	4.10		30.01.2016	01.02.2016				Picking Work Completed
283	For Periyakadu sakthi Vinayakar kovil street (End to End) Ward No:47 L-186.00M	8.05		30.01.2016	01.02.2016				WMM Work Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
284	Ragupathi Naikkan palayam Road palayam Near RPP House East to west poondurai road junction to ragupathi naickken palayam Junction Ward No:46 L-602.00M	42.83		30.01.2016	01.02.2016				Drain raising work is in Progress
285	Kamaraj Nagar East to West main road from Poondurai main Road Ward No:46 L-364.00M	27.92		30.01.2016	01.02.2016				Drain Work is in Progress
286	Udayam nagar main Road ( N-S) Ward No:46 L-207.00M	16.87		30.01.2016	01.02.2016				Drain Work is in Progress
287	Nethaji Nagar AD Colony Road (End to End) Ward No:46 L-86.00M	4.72		30.01.2016	01.02.2016				WMM work Completed
288	Vinayakar Kovil street-2B west to East main road (End to End) Ward No:46 L-175.00M	8.56		30.01.2016	01.02.2016				WMM work is in Progress
42	Restoration of B.T Surface Damaged due to UGSS and Construction Strom water Drain at Kumaran nagar, Ambathkar street, Thiruvalluvar street, Thirumurugan street, Sarbutheen Street, Kavi bharathi Street, Thitunaukarasar Street karuppanna samy kovil street in ward No-48 and Providing CC Paver Block at Muthusamy Clony In Ward No-46.	154.95	154.22	30.01.2016	01.02.2016	19.02.2016			
289	Muthu samy Colony 1st Cross and 2nd cross street. Ward No:46 L-306.00M	24.15		30.01.2016	01.02.2016				Drain work Work is in Progress
290	Kumaran Nagar Cross Roads (End to End) Ward No:48 L-594.00M	30.56		30.01.2016	01.02.2016				WMM completed
291	Ambathkar street (End to End) Ward No:48 L-138.00M	7.05		30.01.2016	01.02.2016				WMM completed
292	Thiruvalluvar Street (End to End) Ward No:48 L-160.00M	9.85		30.01.2016	01.02.2016				WMM completed
293	Thirumurugan street (End to End) Ward No:48 L-158.00M	9.00		30.01.2016	01.02.2016				WMM completed
294	Sarbutheen street (End to End) Ward No:48 L-84.00M	6.15		30.01.2016	01.02.2016				WMM completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
295	Kavi Bharathi street (End to End) Ward No:48 L-84.00M	5.50		30.01.2016	01.02.2016				WMM completed
296	Thirunavukarasar Street (End to End) Ward No:48 L-104.00M	6.83		30.01.2016	01.02.2016				WMM completed
297	For Karuppansamy kovil thottam 1st street East to west Ward No:48 L-779.00M	55.86		30.01.2016	01.02.2016				WMM completed /Drain work is in Progrss
<b>43</b>	Restoration of B.T Surface Damaged due to UGSS and Construction Strom water Drain at Rajeeve Nagar, Mullai Nagar, Kuppusamy Colony, Pattari line road, Malar Nagar, Poonsolai Nagar, Periyakattu Thottam, Kumaran Veethi and Kollam palayam Housing Unit Roads in Ward No-50.	<b>187.70</b>	<b>186.13</b>	30.01.2016	01.02.2016	<b>19.02.2016</b>		<b>88.53</b>	
298	Rajeeve nagar Road Ward No:50 L-142.00M	9.05		30.01.2016	01.02.2016				WMM work Completed
299	Mullai Nagar Road Ward No:50 L-95.00M	7.67		30.01.2016	01.02.2016				WMM work Completed
300	Kuppusamy Colony Road Ward No:50 L-223.00M	14.40		30.01.2016	01.02.2016				WMM work Completed
301	Pattra Line Road Gandhiji Street-3 Ward No:50 L-199.00M	10.47		30.01.2016	01.02.2016				WMM work Completed
302	Malar Nagar Road South to Nort Gandhiji street-3 Bunk west side Ward No:50 L-492.00M	28.70		30.01.2016	01.02.2016				WMM work Completed
303	Poonsolai Nagar South to North Road Ward No:50 L-152.00M	11.79		30.01.2016	01.02.2016				WMM work Completed
304	Periyakattu Thottam Road Ward No:50 L-201.00M	11.77		30.01.2016	01.02.2016				WMM work Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
305	Kumaran Street Ward No:50 L-231.00M	11.50		30.01.2016	01.02.2016				WMM work Completed
306	Housing Unit "D" Tybe Roads opp Kovil Nagar GLR Ward No:50 L-1742.50M	82.35		30.01.2016	01.02.2016				DBM work is in Progress
44	Restoration of B.T Surface Damaged due to UGSS and Construction Strom water Drain at Jeevanantham Road Kollampalayam Thiru Vee ka street in ward No-49 ands Kalyanasundharam street, Moolagoundan palayam Housinh unit, mariamman kovil street, Nethaji Nagar, Vendipalayam gandhi nagar and Baladandayudam street in Ward No-60	194.20	190.93	30.01.2016	01.02.2016	19.02.2016			
307	Jeevanantham road From Poondurai Road to Karur Bypass Road Junction Ward No:49 L-786.00M	65.90		30.01.2016	01.02.2016				Work Completed
308	Kollampalayam Thiru Vee Ka street From ration shop to Gandhiji street Ward No:49 L-415.00M	26.65		30.01.2016	01.02.2016				Work Completed
309	kalyana sundaram Cross roads Ward No:60 L-561.00M	34.20		30.01.2016	01.02.2016				Work Completed
310	Moolagoundan palayam Houing unit Roads Esat to West 1st Road Ward No:60 L-537.50M	35.95		30.01.2016	01.02.2016				Work Completed
311	Mariamman Kovil Road Ward No:60 L-110.00M	5.53		30.01.2016	01.02.2016				WMM Completed
312	Nethaji street Ward No:60 L-235.00M	10.75		30.01.2016	01.02.2016				DBM Completed
313	Vendipalayam Gandhi Nagar Ward No:60 L-70.00M	2.88		30.01.2016	01.02.2016				DBM Completed
314	( Baladandayudam street 1st) Ward No:60 L-240.00M	12.34		30.01.2016	01.02.2016				Drain raiseing work Work is in Progress

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
45	Restoration of B.T Surface Damaged due to UGSS and Raising of existing drain at Valaiyakarast, chokalingam st, Agrahara st, New Agrahara st and Annaimery school cross street in Ward No-55	184.43	171.70	30.01.2016	01.02.2016	19.02.2016		88.46	
315	valaiyakara st fromMandabam st to 'O' point (E to W) Ward No:55 L-670.00M	69.13		30.01.2016	01.02.2016				DBM completed
316	valaiyakara st cross street Ward No:55 L-70.00M	7.50		30.01.2016	01.02.2016				DBM completed
317	Chokalingam street Ward No:55 L-110.00M	7.70		30.01.2016	01.02.2016				WMM Completed
318	Agrahara st Roads Pon veethi to vinayakar koil Ward No:55 L-260.00M	24.20		30.01.2016	01.02.2016				DBM completed
319	Agrahara st Roads (sarwathi mahal) Ward No:55 L-65.00M	6.41		30.01.2016	01.02.2016				DBM completed
320	Annaimery school main road Ward No:55 L-440.00M	34.56		30.01.2016	01.02.2016				DBM completed
321	Sathiyamoorthy street road Ward No:55 L-85.00M	9.80		30.01.2016	01.02.2016				DBM completed
322	Marimuthu st cross road Ward No:55 L-45.00M	4.10		30.01.2016	01.02.2016				DBM completed
323	Mahajana school side rods Ward No:55 L-130.00M	11.39		30.01.2016	01.02.2016				DBM completed
324	New agrahara st back side of councilar house Ward No:55 L-150.00M	9.64		30.01.2016	01.02.2016				WMM Completed
46	Restoration of B.T Surface and construction of drain raising of existing drain at VVCR Nagar Illrd and cross st, Kamachi kadu, Agathiyar street Angalamman koil st and Iyyanarappan koil street in Ward No-56 and Kamchiamman koil street in ward No.58	183.83	174.99	30.01.2016	01.02.2016	19.02.2016		81.71	
325	VVCR Nagar Road from valaiyakara st 'O' point (E to W) ( End to end) Ward No:56 L-75.00M	5.88		30.01.2016	01.02.2016				DBM Completed

Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
326	Kamachikadu Roads Ward No:56 L-655.00M	49.95		30.01.2016	01.02.2016				DBM Completed
327	VVCR Nagar Illrd street up to vaikkal (E to W) Ward No:56 L-1147.00M	96.70		30.01.2016	01.02.2016				Part of the Road DBM Completed. 120M UGSS work pending work is in
328	Kamachiamman koil st Ward No:56 L-190.00M	16.00		30.01.2016	01.02.2016				DBM Completed
329	Balusamy street Ward No:56 L-75.00M	6.50		30.01.2016	01.02.2016				DBM Completed
330	Ward office road Ward No:56 L-110.00M	8.80		30.01.2016	01.02.2016				DBM Completed
<b>47</b>	Restoration of B.T Surface and construction of drain Raising of existing drain at Kottaiyar st, Ranganathan st, Krishnamoorthy thottam in ward no.57 and Rajagopal thottam, kongu nagar in Ward No-58	<b>193.69</b>	<b>187.99</b>	30.01.2016	01.02.2016	<b>19.02.2016</b>			
331	Ranganathan street -1 Ward No:57 L-235.00M	17.35		30.01.2016	01.02.2016				WMM progress
332	Ranganathan street -2 Ward No:57 L-240.00M	17.68		30.01.2016	01.02.2016				WMM Work is in Progress/UGSS pending work is in progress.
333	Krishna moorthy Thottam -1,2,3 Ward No:57 L-410.00M	29.77		30.01.2016	01.02.2016				WMM Completed/UGSS pending
334	Rajagopal Thottam -1 &2 Ward No:58 L-570.00M	45.50		30.01.2016	01.02.2016				DBM Completed
335	Vandiyaran Koil back side Ward No:58 L-160.00M	17.00		30.01.2016	01.02.2016				WMM Work is in Progress
336	Kongu Nagar IInd st Ward No:58 L-250.00M	25.20		30.01.2016	01.02.2016				Part of the road DBM Completed , Drain work is in Progress
337	Kottaiyar st main Road (End to end) Ward No:57 L-285.00M	25.91		30.01.2016	01.02.2016				WMM Completed/UGSS pending



Sl. No	Name of the work	Est. cost (Rs in Lakhs)	Contract Value (Rs in Lakhs)	Date of A.S.	Date of T.S.	Date of Tender	Date of issue of Work order	Expenditure	Stage of Works
338	Karpagam layout 1,2,3 Ward No:57 L-190.00M	15.28		30.01.2016	01.02.2016				WMM Completed/UGSS pending
48	Providing B.T Surface Damaged due to UGSS and construction of Storm water Drain at Marapalam Road South Main Street (KAS Nagar), Cross street, North Ist cross street in ward No-59	169.25	166.28	30.01.2016	01.02.2016	19.02.2016			
339	Ward No.59 Kas Nagar South L-310.00M	47.81		30.01.2016	01.02.2016				Drain work is in Progress
340	Marapalam Road South main Street and Cross streets Ward No:59 L-436.00M	44.22		30.01.2016	01.02.2016				WMM progress
341	Ward No.59 Kas Nagar North Ist cross L-500.00M	77.22		30.01.2016	01.02.2016				WMM progress

**Total 2016.98**